QUALITY CONTROL ABSTRACT

Name Of work : - Improvements to Sanitary works in Ward No.08, Kodigehalli

Job Code :- 008-18-000022

Bill No : 3rd and Final Bill

Name of Agency :- M/S KRDIL

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No of Sample Conducted for Test	No. Of Sample to Be Conduct for Test
Building Works									
Name Of work : - Improvements to Sanitary works in Ward No.08, Kodigehalli									
1	Granular Sub-Base (GSB)								
		Gradation	m^3	400.00	54.03	-	-	1	1
		Density of Compacted Layer	m^2	1000.00	54.03	270.15	-	1	1
2	Wet Mix Macadam(WMM)								
		Aggrgate impact Value(AIV)	m^3	1000.00	154.98	-	-	2	2
		Combained Flakiness & Elongation Index	m^3	500.00	154.98	-	-	2	2
		Gradation	m^3	400.00	154.98	-	-	2	2
		Density of Compacted Layer	m^2	1000.00	154.98	619.92	-	2	2

Contractor

TEXS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner